

VIRGINIA INSTITUTE OF MARINE SCIENCE CAPITAL OUTLAY PROJECTS PROGRESS REPORT

268-18344 Replace Oyster Hatchery

Appropriation Amount: \$20,740,000
Design Team: Quinn Evans Architects, Inc.
Fund Sources: VCBA Bonds

Biennium: 2016-2018
Obligated to Date: \$964,304
Contractor: Kjellstrom + Lee

Description: This appropriation funds the detailed planning and construction for a new state-of-the-art 22,000 square-foot Oyster Hatchery which will house space for research, education, and training as well as space for outreach activities with industry that promotes economic development.

Progress: Preliminary Design documents have been reviewed by the Division of Engineering & Buildings (DEB) and an updated funding report has been issued. Working Drawings design phase is underway. It is anticipated the design will be complete in April 2020 with a subsequent construction phase of approximately 13 months.

268-18320 Eastern Shore Laboratory Education, Administration and Research Complex

Appropriation Amount: \$15,273,792
Design Team: VIA Design Architects, PC
Fund Sources: VCBA Bonds

Biennium: 2016-2018
Obligated to Date: \$2,243,426
Contractor: TBD

Description: This appropriation funds the detailed planning and construction for a new building complex totaling 22,218 square-feet that includes a new Administration Building, Education Building, Visiting Scientist/Student Center, Shellfish Aquaculture Hatchery, Maintenance Shop, and a Storage Building.

Progress: Working drawings have been submitted to DEB for code analysis and permitting. VIMS has received comments from DEB and are being replied to by the design team. The General Contractor short list has received bid documents. Bids are due the end of February 2020. We anticipate that construction will commence in March 2020 with a 2-year duration.

268 - 18281 New Research Facility (Replace Chesapeake Bay Hall)

Appropriation Amount: \$2,671,487
Design Team: Baskervill
Fund Sources: VCBA Bonds

Biennium: 2016-2018
Obligated to Date: \$2,199,482
Contractor: Kjellstrom + Lee

Description: This appropriation funds the detailed planning activities to replace the existing Chesapeake Bay Hall building with a new approximately 65,000 square-foot building to provide research, education, and office space for the Departments of Aquatic Health Sciences, Biological Sciences, Fisheries Science, and Physical Sciences.

February 5-7, 2020

Page 2 of 3

Progress: Baskervill has completed the Schematic Design documents. The schematic cost opinion has been received by DEB and the project team is reviewing its impacts to the project. The design team is continuing with the Preliminary Design phase which has a target date of March 2020 to be submitted to DEB. It is estimated that the design will be complete in late 2020 with a subsequent construction phase of approximately 16 months.

268 - 16634 Property Acquisition: VA-NERRS

Appropriation Amount: \$350,000

Biennium: 2000-2002

Fund Source: Federal Funds

Obligated to Date: \$193,000

Description: This appropriation funds the purchase of properties by the Virginia Estuarine & Coastal Research Reserve System using federal grants.

Progress: No current properties available. The appropriation remains open for future acquisitions.

268 - 16299 Property Acquisition: Master Plan Properties

Appropriation Amount: \$1,210,000

Biennium: 2000-2002

Fund Sources: VCBA Bonds

Obligated to Date: \$1,208,972

Higher Education Operating

Description: This appropriation funds the purchase of properties contiguous to the Gloucester Point campus.

Progress: No current properties available. The appropriation remains open for future acquisitions.

268 - 16149 Property Acquisition: Wachapreague

Appropriation Amount: \$778,026

Biennium: 1998-2000

Fund Sources: Private Funds

Obligated to Date: \$763,878

Higher Education Operating

Description: This appropriation funds the purchase of properties contiguous to the Eastern Shore Laboratory campus at Wachapreague, Virginia.

Progress: No current properties available. The appropriation remains open for future acquisitions.

February 5-7, 2020

Page 3 of 3**268 - 12331 Maintenance Reserve**

Funding Sources: VCBA (0817)

E&G (0100)

2019	Carry Over:	\$ 268,149
2020	Appropriation:	\$ 802,315
Total:		\$ 1,070,464

Spent-to-date	(\$564,492)
	\$ 505,972

Remaining Project Commitments	(\$351,239)
Maintenance Reserve Fund Balance	\$ 154,733

Projects Currently Identified

Number	Planned Project Description	Status
268-2018-003	Clayton House Accessibility Upgrades	Complete
268-2018-004	Boat Basin Bulkhead Repairs, Dredging, and Spoils Removal	
268-2019-005	Fisheries Science Laboratory Boiler Replacement	Complete
268-2019-007	Andrews Hall Exhaust System Repair	
268-2020-003	Clayton House Roof Replacement	Complete